

QUOTE

Date:	08/04/2019
Order#:	22001
Valid Time:	within 15days

1	Glavanized steel base with guie rail	6000*3000mm (L*W)	14# glavanized steel & C-type 2mm, square tube 40*60*1.5mm & MGO board floor 15mm &steel sheet channel & steel channel	18	m2
2	Glavanized steel column	2400mm &2600mm (H)	U type welding 80*40*2mm	4	pcs
3	EPS sandwich wall panel	75mm thickness foam	steel sheet+75mm EPS foam+steel sheet	50	m2
4	EPS sandwich roof panel	75mm thickness foam	steel sheet+75mm EPS foam+steel sheet	22	m2
5	Accessories parts	75*40*0.5mm	0.5mm steel sheet cover for top wall and ground channel	1	set
6	PVC fodable door	2100*1970mm	PVC fodable door with glass	1	pcs
7	PVC window	700*1800mm	PVC long window in the front wall	1	pcs
8	PVC window	2000*400mm	PVC frame long narrow window above the ouside door	1	pcs
9	PVC window	930*1200mm	PVC window for left wall and for kitchen	2	pcs
10	PVC window	930*400mm	PVC frame narrow window above the left window	1	pcs
11	connecting by bolts and nails			1	set
12	FOB cost	from xingang port to our factory and back to Xingang port	Calculate 8units loaded in 1x40HQ		
	Total 1set body empty house FOB Xingang China FOB USD				

Option quotation

S/N	Material	Dimension	Specification	Quantity	Unit	6
1	Composite floor	3000*6000mm	composite floor	18	m2	
2	veranda	6x1.5m		1	set	
3	Perserving timber outside wall cladding			1	set	
	total option price					
	Total 1set house price			FOB USD	5547	

sea freigt cost	from Xingang of China			
insurance				
total 1unit houses				

Terms and conditions

1.price terms: FOB

2. order quantity: 8set (Loading: 1set in 1x40'HQ container.)

3.payment terms: Total by TT. 50%deposit in advance, 50% the balance before shipment.

4.delivery term:within 20days after receiving deposit.

The Customer Requets

1. Steel base & Mgo board floor



3.composite floor











4.PVC windows and foldable door perserving timber cladding













8. veranda



Thanks For Your Business!